

Projects Under Construction

1. Schopke-Lester Road and Lester Road, drainage improvement.

The project consists of two lanes with curb, gutters, bike lanes and sidewalks along both sides of the roads.

The limit of construction

Schopke-Lester Road between Lester Road and Old Dixie Highway.

Lester Road between Rogers Road and Spring Ridge Boulevard. **(PAVED)**

Contractor

APEC Construction

Estimated date of completion

November 2009

2. Well #3

The project consists of construction of a 16-inch well, approximately 650lf deep at the wastewater treatment plant with a capacity of 2,000 gpm

The limit of construction

Wastewater Treatment Plant

Contractor

Layne Christensen Company

Estimated date of completion

December 2009; The drilling of the well is completed, we are waiting for the pump to be delivered from the manufacture, their lead time is eight to twelve weeks.

3. Kelly Park Forcemain

The project consists of a 12-inch forcemain (FM), approximately 4,100lf; an 8-inch FM, approximately 3,700lf and a 6-inch FM, approximately 3,700lf.

The limit of construction

Kelly Park Road between Plymouth Sorrento Road and Mount Plymouth Road.

Approximately 800 lf of 6" forcemain remaining. The crew is not working on this project this month. They will re-mobilize in November 09 to complete the remaining work.

Contractor

Public Services Utility Construction crew.

Estimated date of completion

December 2009

4. Amphitheater

The project consists of two (2) buildings, a covered stage and seating. The stage will have an attached building that includes dressing rooms, bathrooms and gathering area. The second building will comprise of a concession area and public restrooms.

The limit of construction

Northwest Recreation Complex south of the pond.

Contractor

Mercon Construction Company

Estimated date of completion

December 2009

5. City Utilities for the Amphitheater

The project consists of a sanitary sewer pumping station, sanitary sewer force main, and water main for the Amphitheater and concession / restroom building.

The limit of construction

Northwest Recreation Complex south of the pond (Amphitheater and concession area).

Contractor

Public Services Utility Construction crew.

Estimated date of completion

December 2009

6. Thompson Road Watermain

The project consists of constructing an 8-inch watermain along Thompson Road. The project is to be done in two phases. Phase I is from Pine Oaks Court to Independence Road and will start June 1, 2009 and complete August 2009. Phase II will be from Independence Road to Dovetail Court, the scheduling for this is yet to be determined.

The limit of construction

Thompson Road from Pine Oaks Court to Dovetail Court

Contractor

Public Services Utility Construction crew.

Estimated date of completion

~~Phase I October 2009~~ **COMPLETED**

Phase II not yet determined