

Projects Currently Under Construction

1. Well #3

The project consists of construction of a 16-inch well, approximately 650lf deep at the wastewater treatment plant with a capacity of 2,000 gpm.

The limit of construction: Wastewater Treatment Plant

Contractor: Layne Christensen Company

Estimated date of completion: February 2010

The drilling of the well is completed, pump installation completed, pending start up.

2. Amphitheater

The project consists of two (2) buildings, a covered stage and seating. The stage will have an attached building that includes dressing rooms, bathrooms and gathering area. The second building will comprise of a concession area and public restrooms.

The limit of construction: Northwest Recreation Complex South of the pond.

Contractor: Mercon Construction Company

Estimated date of completion: February 2010.

(Partially completed still pending completion of canopy and miscellaneous details)

3. Monroe Avenue 12" Water Main

The project consists of constructing a 12" water main along Monroe Avenue, from McGee Avenue to Christiana Avenue.

The limit of construction: Monroe Avenue, from McGee Avenue to Christiana Avenue

Contractor: Public Services Utility Construction crew.

Estimated date of completion: March 2010