



Irrigation and Landscape Compliance Self-Certification Checklist

Location/Address _____
Date of Installation: _____ Permit #(when applicable) _____
Number of Zones: _____ Type of Turf _____ Landscape area sq/ft _____
Turf area sq/ft _____

Irrigation Standards

- _____ High volume irrigation does not exceed 50% of the turf landscaped area and does not cover more than ½ acre.
- _____ Medium volume irrigation, if no high volume is used, does not exceed 75% of the landscaped area
- _____ Low volume irrigation (micro-irrigation) or no irrigation is at least 25% of the landscaped area
- _____ A functioning rain sensing device has been installed, is placed where it is exposed to unobstructed natural rainfall and is in compliance with F.S. § 373.62.
- _____ Irrigation system is installed at a pressure of 40 p.s.i.
- _____ Irrigation system is designed with appropriate uniformity for the type of plants installed.
- _____ Spray heads and rotors are not mixed in the same zones
- _____ Zones have matched precipitation rates
- _____ No irrigation risers were installed.
- _____ There is a minimum of 24 inches between distribution equipment and buildings or other structures
- _____ There is a minimum of 4 inches between distribution equipment and pavement.
- _____ There is no direct spray onto walkways, buildings, roadways, and driveways.
- _____ Rotors and sprays in turf areas provide head to head coverage.
- _____ An irrigation maintenance checklist, recommended maintenance schedule, proper irrigation system settings according to season, and current city water restrictions has been provided to the property owner.

Landscape Standards

- _____ Plants were selected based on adaptability, appropriate hardiness zone, soil type, exposure to sun and physical growing conditions.
- _____ Plants are grouped according to their water and soil needs to provide efficient irrigation
- _____ Landscapes are installed a minimum of 2.5 feet from the foundation.
- _____ A landscape maintenance checklist and information regarding the plants installed have been provided to the property owner.
- _____ No more than 50% of the green space or ½ acre, whichever is smaller, was planted with a low drought tolerant turf (i.e. St. Augustine grass)
- _____ Turf used in common areas are planted with a drought tolerant turf with a rating of medium or better (i.e. Bahia grass)

I hereby certify that the above mentioned standards have been met on this project.

Contractor (Print Name) _____

Name of Company _____

Address _____

Phone _____ **Email** _____

License # _____ **Date:** _____

SIGNATURE _____